

The Outrigger

CCS CONSTRUCTORS INC

June 22, 2018 T 802-888-7701

Celebrating 51 Years 1967-2018

F 802-888-4746

Volume 16, Issue 2

“Experience is Our Most Powerful Tool”

esop

UNDER CONSTRUCTION

Robert V. Conner Elem. School Lewiston, ME

Complete except for one stair tower remaining to erect.

Weybridge New Haven Bridge

The existing structure has already been removed and H-pile foundations, precast abutments and pier caps have been installed.

Currently we are _ days thru a 60 day shutdown. CCS will begin setting new bridge steel this week anticipating an August 3rd bridge opening.



Alta House Parking Garage.

Framingham, MA

CCS can be seen setting one of 343 pre-cast concrete pieces at this 5 level parking structure.



Wentworth Douglas Hospital Portsmouth, NH

A mid-July start is planned at this 433 piece project where steel, metal deck and precast wall panels will be installed at two new buildings (27,000 sq. ft. and 70,000 sq. ft.)

IDEXX Laboratories Synergy East Westbrook, ME

This 136,000 sq. ft. steel framed building has 900 tons of steel and a mid-September start date.

East Montpelier BRF037-1(7) VT

Drilled shaft foundations are complete. CCS will install precast pier caps and cast-in-place abutments before setting the structural steel and precast deck panels in late July.

UVM STEM Classroom Burlington, VT

This 78,500 sq. ft. structure entailing 614 tons of steel is Complete

